GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

Prakasam District –PMGSY –Phase XI bridges –Packages No. AP 16XILB22 "Construction of HLB across Chaviti Vagu at ¾ to 3/6 on road NH5 to Dronadula via Chimmiribanda in Martur Mandal"- Estimate Cost Rs.213.33 lakhs – Post facto Extension of Agreement time up to 31-8-2020 without imposing penalty – Accorded - Orders – Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.I) DEPARTMENT

G.O.RT.No. 714 Dated: 02-12-2020.
Read the following:-

1. G.O. Ms.No.68, Dt.4-12-2017 of PR&RD (Progs.II) Dept.
2. From the ENC, PR, Lr.No.W8/PMGSY-Ph-XI/Bridges/ AP16XILB22/ Prakasam/2017, dt:20.08.2020

--000—

ORDER :-

In the circumstances reported by the Engineer in Chief, Panchayat Raj, Andhra Pradesh, Vijayawada in the reference 2nd read above, Government after examination of the matter, hereby accord post facto 2nd Extension of Agreement Time (EoAT) up-to 31.08.2020 for a period of (138) days without imposing penalty as delay is not attributable to the contractor in respect of the work Packages No.AP 16XILB22 "Construction of HLB across Chaviti Vagu at ¾ to 3/6 on road NH5 to Dronadula via Chimmiribanda in Martur mandal" with an estimated Cost of Rs.213.33 Lakhs (MORD share- Rs.128.00 Lakhs +State Share –Rs.85.33 Lakhs under PMGSY Phase XI sanctioned in the reference 1st read above.

2. The Engineer in Chief, Panchayat Raj, Andhra Pradesh, Vijayawada is requested to take further necessary action accordingly in the matter.

3. A copy of this order is available on the Internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

GOPAL KRISHNA DWIVEDI
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer in Chief, Panchayat Raj, Andhra Pradesh, Vijayawada
Copy to:
The Superintendent Engineer, Panchayat Raj, Prakasam District.
PS to Principal Secretary (PR&RD).
Sf/Scs.

//FORWARDED BY ORDER//

SECTION OFFICER